

APEX COMMERCIAL TOWER - PHASE 2 MASTER SCHEDULE

Site: Phoenix, AZ Sector 4B | Shift: 07:00 - 17:00

- 1. Formwork & Framing - Duration: 120 mins - 3 workers - Carpentry - Zone: Sector 1
- 2. Rebar Placement & Tying - Duration: 90 mins - 3 workers - Masonry - Zone: Sector 1 - Predecessor: Fo
- 3. Concrete Pouring Slab - Duration: 180 mins - 4 workers - Masonry - Zone: Sector 1 - Predecessor: Rebr
- 4. Waterproofing Membrane - Duration: 120 mins - 3 workers - Roofing - Zone: Sector 2 - Predecessor: Co
- 5. Electrical Conduit Installation - Duration: 180 mins - 2 workers - Electrical - Zone: Tower B
- 6. Cable Pulling & Termination - Duration: 150 mins - 2 workers - Electrical - Zone: Tower B - Predecessor
- 7. Structural Steel Welding - Duration: 210 mins - 3 workers - Welding - Zone: Grid 4B
- 8. Site Safety & Quality Inspection - Duration: 60 mins - 1 worker - Safety Inspection - Zone: Grid 4B - Pre

Target Deadline: 17:00:00 | Supervisor Sign-off Required