

THERMOSHIFT MASTER SCHEDULE

Project: Riverside Logistics Hub - Phase 1

Project ID: RLH-P1-2026

Site: Riverside Industrial Zone - Sector C

Schedule Version: Rev 03

Planned Start: 15 September 2026

Planned Finish: 25 September 2026

Working Window: 07:00-17:00

Prepared By: Northstar Civil & Infrastructure

SECTION 1:

Activity Schedule

ID	Activity	Zone	Duration	Min Workers	Required Skills	Predecessor	Deadline
A-101	Site clearing and debris segregation	North Yard	120 min	3	Site Operations	-	15 Sep 12:00
A-102	Stormwater trench excavation	East Perimeter	180 min	4	Excavation	A-101	16 Sep 15:00
A-103	HDPE drainage pipe installation	East Perimeter	150 min	3	Pipe Installation	A-102	17 Sep 15:00
A-104	Compacted aggregate base preparation	Loading Bay	210 min	4	Earthworks	A-101	18 Sep 16:00
A-105	Rebar cage assembly	Foundation Pad	180 min	3	Rebar Work	A-104	21 Sep 14:00
A-106	Foundation concrete placement	Foundation Pad	240 min	5	Concrete Work	A-105	22 Sep 16:00
A-107	Curing blanket installation	Foundation Pad	90 min	2	Concrete Work	A-106	23 Sep 12:00
A-108	Perimeter lighting conduit installation	South Access	180 min	2	Electrical	A-104	24 Sep 15:00
A-109	Safety barrier and access gate setup	South Access	120 min	3	Site Operations	A-108	25 Sep 12:00
A-110	Final drainage inspection	East Perimeter	90 min	2	Inspection	A-103	25 Sep 15:00

SECTION 2:

Workforce Requirements

- Site Operations: 6 workers available (Trained for site logistics and barrier setup)
- Excavation: 5 workers available (Trained for mechanical/manual excavation activities)
- Pipe Installation: 4 workers available (Drainage and utility trench specialists)
- Earthworks: 5 workers available (Heavy machinery and compaction operators)
- Rebar Work: 4 workers available (Steel fixing and cage fabrication)
- Concrete Work: 6 workers available (Pouring, leveling and curing specialists)
- Electrical: 3 workers available (Conduit and wiring licensed technicians)
- Inspection: 2 workers available (Quality and safety inspection officers)

SECTION 3:

Resource Availability

- Shaded recovery station: capacity 2
- Potable water station: capacity 4
- Portable cooling unit: capacity 3
- Plate compactor: capacity 1
- Concrete pump: capacity 1

SECTION 4:

Scheduling Notes

- All exterior activities subject to occupational heat-safety guidance.
- Mandatory recovery breaks to be inserted by ThermoShift CP-SAT solver.
- Peak solar hours (11:00 - 14:00) require strict WBGT monitoring.