

1. ACTIVITY SCHEDULE

ID	Activity	Zone	Duration	Min Workers	Required Skills	Predecessor	Deadline
A-101	Site clearing and debris segregation	Sector 1	120 min	3	Site Operations	-	15 Sep 12:00
A-102	Stormwater trench excavation	Sector 1	180 min	4	Excavation	A-101	16 Sep 15:00
A-103	HDPE drainage pipe installation	Sector 1	150 min	3	Pipe Installation	A-102	17 Sep 15:00
A-104	Compacted aggregate base preparation	Sector 1	210 min	4	Earthworks	A-101	18 Sep 16:00
A-105	Rebar cage assembly	Sector 2	180 min	3	Rebar Work	A-104	21 Sep 14:00
A-106	Foundation concrete placement	Sector 2	240 min	5	Concrete Work	A-105	22 Sep 16:00
A-107	Curing blanket installation	Sector 2	90 min	2	Concrete Work	A-106	23 Sep 12:00
A-108	Perimeter lighting conduit installation	Sector 3	180 min	2	Electrical	A-104	24 Sep 15:00
A-109	Safety barrier and access gate setup	Sector 3	120 min	3	Site Operations	A-108	25 Sep 12:00
A-110	Final drainage inspection	Sector 1	90 min	2	Inspection	A-103	25 Sep 15:00

2. WORKFORCE REQUIREMENTS

- Site Operations: 6 workers available (Trained for site logistics and barrier setup)
- Excavation: 5 workers available (Trained for mechanical/manual excavation activities)
- Pipe Installation: 4 workers available (Drainage and utility trench specialists)
- Earthworks: 5 workers available (Heavy machinery and compaction operators)
- Rebar Work: 4 workers available (Steel fixing and cage fabrication)
- Concrete Work: 6 workers available (Pouring, leveling and curing specialists)
- Electrical: 3 workers available (Conduit and wiring licensed technicians)
- Inspection: 2 workers available (Quality and safety inspection officers)

3. RESOURCE AVAILABILITY

- Shaded recovery station: capacity 2
- Potable water station: capacity 4
- Portable cooling unit: capacity 3
- Plate compactor: capacity 1
- Concrete pump: capacity 1

4. SCHEDULING NOTES

- All exterior activities subject to occupational heat-safety guidance.
- Mandatory recovery breaks to be inserted by ThermoShift CP-SAT solver.
- Peak solar hours (11:00 - 14:00) require strict WBGT monitoring.